RASTA
CENTER FOR ROAD TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Improvements to Roads in Hoodi Muniswamappa Layout in Ward.No.7 Byatarayanapura , Kodigehalli Sub Division Sl. No.107
2	Estimate Cost	40.00 Lakhs
3	Administrative Approval No and Date	BBMP/ADC/YNK.ZONE/AA/711/2013-14, dt.23.12.2013
4	Technical sanction No. and Date	BBMP/SE/YNK.ZONE/TS/234/2013-14, dt.26.12.2013
5	Job Code No. and P Code No.	007-14-000087, P-2178
6	Tender Direct Entrested to KRIDL	KRIDL
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	-
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/KRIDL/WO/227/2013-14, Dt.30.12.2013
10	Stipulation time of Completion	90 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	30.08.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	329, Dt.30.08.2014
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	09.12.15
20	MB No. and Page No.	
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	D.K.Madhu Sudhan
24	Observation	- -
a	Work Quality	Satisfactory
b	Comments	The work is carried out by the Contractor satisfactorily.

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India

8/1116